QC ABSTRACT

NAME OF WORK: Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division..

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Block(400*200*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
6	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	
		Yield Test	One Test		1	
		ReBend test	One Test		1	1
7	Precast(250mm)	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
8	PCC (M15)	Compressive Strength(7days and 28days)	2 sets/5-15 cum	5.13	4	4
9	RMC(M20)	Compressive Strength(7days and 28days)	4 sets/16-30 cum	67.5	8	8

AEE (VRP) SD

10	WMM	Seive Analysis	One Test		1	1
		Impact	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Combined Flakiness and Elongation Index for WMM	One Test		1	1
11	BC	Seive Analysis	One Test		1	1
		AGGEGRATE STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Aggregate Impact Value	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		STABILITY OF MIX	One Test		1	1
		BITUMEN BINDAR CONTENT AND GRADATION	One Test		1	1
12	Bitumen	Penetration	One Test		1	1
		Softening Point	One Test		1	1
		Ductility	One Test		1	1
		Flash point	One Test		1	1
		Fire point	One Test		1	1

AEE (VRP) SD

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-1-09-28** **Date: 15-11-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP,
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer's Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-11-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	12-11-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.54	–
2	Finess by Air permeablity method (m^2/kg,Min)	287.5	225m^2/kg, Min
3	Density (gm/cc)	3.11	–
4	Standard Consistency (%)	28.5%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-1-09-28** **Date: 10-12-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer's Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-11-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	12-11-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-1-09-28** **Date: 15-11-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer's Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	11-11-19
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	11-11-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	318	318	2.1	97.9	90-100
3	20 mm	7441	7759	51.7	48.3	30-70
4	10 mm	5152	12911	86.1	13.9	10-35
5	4.75 mm	1711	14622	97.5	2.5	0-5
6	Pan	378	15000	100.0	0	---

AEE (VRP) SD

CIVIL PRO Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-1-09-28** **Date: 15-11-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	8.3	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	7.6	
3	Specific Gravity	2.61	_
4	Bulk Density(Loose) (Kg/l)	1.38	_
5	Bulk Density(Compacted) (Kg/l)	1.42	_
6	Water Absorption(%)	0.26	_

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

AEE (VRP) SD

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-1-09-28** **Date: 13-11-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-11-19
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	11-11-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	255	255	5.1	94.9	90-100
3	10 mm	2789	3044	60.9	39.1	25-55
4	4.75 mm	1545	4589	91.8	8.2	0-10
5	Pan	411	5000	100	0	–

AEE (VRP) SD

CIVIL PRO Sig. Date. BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-1-09-28** **Date: 13-11-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	13.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.4	
3	Specific Gravity	2.65	–
4	Bulk Density(Loose) (Kg/l)	1.53	–
5	Bulk Density(Compacted) (Kg/l)	1.55	–
6	Water Absorption(%)	0.25	–
7	Aggregate crushing Value(%)	24.1	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	23.8	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO Sig..... Date..... BANGALORE

End of Report

AEE (VRP) SD

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2020-1-09-28** **Date: 13-11-19**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 11-11-19

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 11-11-19

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2020-1-09-28** **Date: 13-11-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

AEE (VRP) SD

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON PHYSICAL REQUIREMENTS OF SOLID CONCRETE BLOCKS

Lab ID	:	**CP-2020-1-09-28** **Date: 25-11-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer's Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	22-11-19
Sample Type/Size	:	Solid concrete blocks size (400X200X200)mm
Reference to BIS codes	:	IS : 2185 (Part 1) : 2005(RA 2010) Concrete Masonry Specification Part 1:Hollow and Solid Concrete Blocks (Dimensions -Annex-B, Clause 9.2 and 10 , Block density Annex -C Clause 9.3 and10, Compressive strength Annex -D Clause 9.4 and 10, Water absorption Annex -E Clause 9.5 and 10)
Date of test	:	22-11-19

BLOCK DENSITY:

Sl. No.	Measurement of overall Dimensions of Individual Blocks			Overall Volume of the Block in Cubic Centimetres	Weight of Oven Dried Block in Kilograms to the nearest 10 Gram	Block Density in Kg/cum*10^6	Avg.Block Density in (Kg/cum)	As per IS 2185(Part 1) :2005 (RA 2010)
	Length	Breadth	Height					
	mm	mm	mm	(Cm^3)	Kg	Kg/m^3	Kg/m^3	
1	403	200	200	16120		0.0	0.0	Not less than 1800Kg/m^3
2	398	199	202	15999		0.0		
3	398	202	200	16079		0.0		

WATER ABSORPTION:

Sl. No.	Wet weight after water absorption	Dry weight (Oven dry)	Water Absorption	Avg.Water Absorption	As per IS 2185(Part 1):2005 (RA 2010)
	kg	kg	%	%	
1	33.91	32.25	4.89	4.25	Shall not be more than 10% by mass
2	33.57	32.14	4.28		
3	33.44	32.24	3.59		

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

Lab ID : **CP-2020-1-09-28** **Date: 25-11-19**

DIMENSION ANALYSIS

Sl.no	Length mm	Breadth mm	Height mm	Requirement as per IS 2185(Part 1):2005
1	399	201	203	Length : ± 5mm Breadth : ± 3mm Height : ± 3mm
2	401	202	203	
3	401	203	199	
4	402	201	201	
5	399	201	200	
6	403	203	200	
7	403	202	201	
8	403	200	200	
9	402	200	203	
10	403	201	199	
11	403	201	200	
12	402	200	201	
13	401	200	203	
14	401	199	203	
15	401	201	201	
16	402	200	201	
17	401	202	203	
18	403	203	202	
19	400	200	203	
20	401	201	203	
Average of 20	**402**	**201**	**201**	

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

Lab ID : **CP-2020-1-09-28** **Date: 25-11-19**

COMPRESSIVE STRENGTH:

Sl. No.	Size of solid block		Area	Failure Load	Compressive strength	Average Compressive strength
	Length	Breadth				
	mm	mm	(mm^2)	(KN)	N/mm^2	(N/mm^2)
1	401	201	80738	371.1	4.6	4.5
2	401	202	80834	354.5	4.4	
3	401	203	81319	355.2	4.4	
4	402	201	80848	356.4	4.4	
5	399	201	80387	369.1	4.6	
6	403	203	81563	371.5	4.6	
7	403	202	81469	376.6	4.6	
8	403	200	80705	387.0	4.8	

As per IS Requirements (Table 2, Clause 5.1, 5.2 and 9.4)

Compressive strength		
Grade	**Minimum average**	**Minimum Individual units.**
C (5.0)	5.00 N/mm^2	4.00 N/mm^2
C (4.0)	4.00 N/mm^2	3.20 N/mm^2

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro BANGALORE Sig..... Date.....

****End of Report****

AEE (VRP) SD

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID : **CP-2020-1-09-28** **Date: 30-11-19**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 26-11-19

Sample Type /Size : Precast Cover Slab (250mm)

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete

Date of test : 26/11/2019

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	200.51	250.48	3.116	31570	240.9	7.6	7.1	8.9
2	Cover Slab-2	200.49	250.52	3.122	31564	242.3	7.7	7.1	8.9
3	Cover Slab-3	200.50	250.51	3.118	31567	241.5	7.7	7.1	8.9

Note:

The results pertain to the samples received and tested.
All information furnished by the Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 23/11/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-11-19

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 23/11/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	16/11/2019	23/11/2019	149.15 X 150.61 X 150.88	22464	**8.246**	271.0	12.1	12.4
2	PCC	M15	16/11/2019	23/11/2019	149.30 X 149.71 X 150.14	22351	**8.476**	283.3	12.7	
3	PCC	M15	16/11/2019	23/11/2019	150.36 X 150.15 X 151.92	22576	**8.012**	283.3	12.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 14/12/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-11-19

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 14/12/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	16/11/2019	14/12/2019	151.51 X 150.60 X 150.02	22817	**8.129**	402.0	17.6	17.5
2	PCC	M15	16/11/2019	14/12/2019	150.57 X 149.20 X 150.49	22465	**8.258**	387.6	17.3	
3	PCC	M15	16/11/2019	14/12/2019	149.09 X 149.40 X 150.68	22274	**8.943**	390.4	17.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

Page 1/1
****End of Report****

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 23/11/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-11-19

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 23/11/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	16/11/2019	23/11/2019	150.49 X 151.93 X 149.74	22864	**8.246**	292.9	12.8	12.5
2	PCC	M15	16/11/2019	23/11/2019	151.70 X 150.93 X 149.08	22897	**8.476**	284.7	12.4	
3	PCC	M15	16/11/2019	23/11/2019	151.21 X 151.13 X 149.39	22853	**8.012**	278.4	12.2	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro BANGALORE Sig..... Date.....

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 14/12/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-11-19

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 14/12/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	16/11/2019	14/12/2019	151.48 X 150.55 X 151.37	22807	**8.129**	395.7	17.4	17.6
2	PCC	M15	16/11/2019	14/12/2019	149.08 X 149.17 X 149.14	22238	**8.258**	393.8	17.7	
3	PCC	M15	16/11/2019	14/12/2019	150.19 X 150.74 X 149.67	22639	**8.943**	402.2	17.8	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 26/11/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/11/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	26/11/2019	150.36 X 149.78 X 150.59	22521	**8.784**	405.4	18.0	18.1
2	RMC	M20	19/11/2019	26/11/2019	149.53 X 150.50 X 150.18	22504	**8.124**	411.0	18.3	
3	RMC	M20	19/11/2019	26/11/2019	150.84 X 151.78 X 151.19	22895	**8.505**	413.8	18.1	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 17/12/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 17/12/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	17/12/2019	149.18 X 151.20 X 151.88	22555	**8.661**	527.5	23.4	23.1
2	RMC	M20	19/11/2019	17/12/2019	149.94 X 151.60 X 151.14	22731	**8.894**	507.3	22.3	
3	RMC	M20	19/11/2019	17/12/2019	149.95 X 151.80 X 150.31	22761	**8.549**	538.3	23.7	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

Page 1/1

****End of Report****

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 26/11/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/11/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	26/11/2019	151.59 X 150.49 X 149.52	22811	**8.784**	410.7	18.0	18.5
2	RMC	M20	19/11/2019	26/11/2019	151.30 X 149.82 X 149.41	22668	**8.124**	430.7	19.0	
3	RMC	M20	19/11/2019	26/11/2019	151.18 X 150.38 X 149.40	22734	**8.505**	420.8	18.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 17/12/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 17/12/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	17/12/2019	150.74 X 150.46 X 150.53	22681	**8.661**	536.4	23.6	23.3
2	RMC	M20	19/11/2019	17/12/2019	150.61 X 149.52 X 151.39	22519	**8.894**	513.2	22.8	
3	RMC	M20	19/11/2019	17/12/2019	149.09 X 151.10 X 151.02	22527	**8.549**	527.3	23.4	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

Page 1/1

****End of Report****

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro BANGALORE Sig..... Date.....

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 26/11/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/11/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	26/11/2019	150.54 X 151.24 X 149.83	22767	**8.784**	418.5	18.4	18.4
2	RMC	M20	19/11/2019	26/11/2019	151.90 X 151.45 X 151.23	23005	**8.124**	429.8	18.7	
3	RMC	M20	19/11/2019	26/11/2019	149.62 X 150.53 X 149.00	22522	**8.505**	408.5	18.1	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 17/12/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 17/12/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	17/12/2019	149.02 X 151.20 X 149.10	22532	**8.661**	525.4	23.3	22.9
2	RMC	M20	19/11/2019	17/12/2019	149.06 X 150.52 X 149.14	22436	**8.894**	505.4	22.5	
3	RMC	M20	19/11/2019	17/12/2019	150.51 X 149.62 X 149.02	22519	**8.549**	518.0	23.0	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 26/11/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/11/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	26/11/2019	150.21 X 150.27 X 151.92	22572	**8.784**	427.0	18.9	18.6
2	RMC	M20	19/11/2019	26/11/2019	150.40 X 150.20 X 151.97	22590	**8.124**	411.5	18.2	
3	RMC	M20	19/11/2019	26/11/2019	149.40 X 149.56 X 150.21	22344	**8.505**	420.2	18.8	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-1-09-28** **Date: 17/12/2019**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer's Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-11-19

Customer ID : RMC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 17/12/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	RMC	M20	19/11/2019	17/12/2019	151.25 X 151.92 X 149.70	22977	**8.661**	544.7	23.7	23.0
2	RMC	M20	19/11/2019	17/12/2019	151.04 X 151.95 X 150.89	22950	**8.894**	509.5	22.2	
3	RMC	M20	19/11/2019	17/12/2019	149.28 X 149.60 X 150.73	22333	**8.549**	518.3	23.2	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST RESULTS OF GRADATION FOR WMM

Lab ID : **CP-RW-2020-1-09-28** **Date: 04-12-19**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 02-12-19

Type of Mix : WMM (Wet Mix Macadam)

Date of test : 02-12-19

Oven Dry Weight : 11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

Page 1/1

End of Report

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Lab ID	:	**CP-RW-2020-1-09-28**	**Date: 04-12-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.	
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.	
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.	
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.	
Customer Reference	:	BBMP/EE/BTP/WO/145/2017-18	
Source of Sample	:	Sample supplied by Agency	
Sample Condition	:	Satisfactory	
Date of Receipt	:	02-12-19	
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)	
Date of test	:	02-12-19	

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	73.9	74.0
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.4	0.4
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Pecentage	24.6	

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

End of Report

CIVIL PRO Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2020-1-09-28** **Date: 04-12-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	02-12-19
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	02-12-19

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.8%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.3%	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
End of Report

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID	:	**CP-RW-2020-1-09-28** **Date: 12-12-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer's Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	11-12-19
Sample Type	:	Bitumen
Reference to BIS codes	:	IS: 1201-1220(1978) (Reaffirmed-2004)
Date of test	:	11-12-19

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	**64**	60 to 70
2	Softening Point, °C	**51.2**	Min. 40°C
3	Ductility, cm	**98**	Min. 75cm
4	Flash point, °C	**246**	Min. 220°C
	Fire point, °C	**272**	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Lab ID : **CP-RW-2020-1-09-28** **Date: 18-12-19**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 16-12-19

Type of Mix : BC-Plant (Bituminous Concrete)

Date of test : 16-12-19

Oven Dry Weight : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID : **CP-RW-2020-1-09-28** **Date: 19-12-19**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 16-12-19

Type of Mix : BC(Bitumenous Concrete)

Date of test : 16-12-19

Type of Binder : 60/70

% of Binder Used : 5.0%

Weight of Aggregate : 200.0 gm

Weight of Binder : 10.0 gm

Temperature of water bath : 40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID	:	**CP-RW-2020-1-09-28** **Date: 19-12-19**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.
Agency	:	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.
Customer Reference	:	BBMP/EE/BTP/WO/145/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	16-12-19
Type of Mix	:	BC (Bituminous Concrete)
Date of test	:	16-12-19

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-RW-2020-1-09-28** **Date: 19-12-19**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Hot Mix Plant, Bangalore

Sample Condition : Satisfactory

Date of Receipt : 16-12-19

Type of Mix : BC (Bituminous Concrete)

Date of test : 16-12-19

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	_

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AEE (VRP) SD

Page 1/1
End of Report

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-RW-2020-1-09-28** **Date: 26-12-19**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Approach Road to DWCC and Bio Plant in Singapura in Ward No.11 (Kuvempunagar), Vidyaranyapura Sub Division.

Agency : Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/145/2017-18

Source of Sample : Sample supplied by Agency

Date of Receipt : 23-12-19

Type of Mix : BC (Bituminous Concrete)

Date of test : 23-12-19

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	477	476
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	4.60	4.80
4	Average percentage	%	4.7	

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/2

AEE (VRP) SD

Lab ID : **CP-RW-2020-1-09-28** **Date: 26-12-19**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 477

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.8	86.2	70-88
4.75	112	178	37.3	62.7	53-71
2.36	88	266	55.8	44.2	42-58
1.18	29	295	61.8	38.2	34-48
0.6	11	306	64.2	35.8	26-38
0.3	46	352	73.8	26.2	18-28
0.15	45	397	83.2	16.8	12-20
0.075	55	452	94.8	5.2	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 476

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.9	86.1	70-88
4.75	112	178	37.4	62.6	53-71
2.36	88	266	55.9	44.1	42-58
1.18	29	295	62.0	38.0	34-48
0.6	11	306	64.3	35.7	26-38
0.3	46	352	73.9	26.1	18-28
0.15	45	397	83.4	16.6	12-20
0.075	55	452	95.0	5.0	4-10

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

AEE (VRR) CD

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |